

Road Work Ahead

Burlington TIGER Project Weekly Project Newsletter Update



City of
Burlington
Road Work
Ahead
Newsletter
Vol. 2
10/04/21

Jefferson / Main Streets

Current Project Phase

- Jefferson Road replacement from Central to just west of the Alley.
- Sept 29, 2021, preconstruction meeting.

Current Work Week (Oct 4, 2021)

- Project utility meetings
- Project kickoff meeting
- Open to the public- Oct 7th at 4:00pm
City Hall
- Plan for road closure
- Mobilize construction trailer

2 Week Look Ahead (Oct 11, 2021)

- Plan for road closure to thru traffic Oct 18, 2021
- Obtain NPDES Permit

3 Week Look Ahead (Oct 18, 2021)

- Close road to thru traffic from Central to just west of Alley before 8th street
- Erosion Control
- Demolition
- Temporary Access

Photo or tip of the week

Riverfront
Construction
Trailer



Mussel
Relocation
Complete



Riverfront work and schedule

Current Project Phase

- South end boat ramp improvement
- Boat ramp closed for the season

Current Work Week (Oct 4, 2021)

- Mobilized Construction Trailer
- Erosion control
- Saw cutting pavement

2 Week Look Ahead (Oct 11, 2021)

- Demolition of boat ramp
- Construct coffer dam

Contact Us

Chad Bird
City Manager
319.753.8120
birdc@burlingtoniowa.org

Nick MacGregor
Assistant City Manager to Public Works
319.753.8171
macgregorn@burlingtoniowa.org

Jesse Howe
City Engineer
319.753.8176
howej@burlingtoniowa.org

If you have any questions, before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption in an already disrupted time. We greatly appreciate your patience. Thank you.