

Road Work Ahead

Burlington TIGER Project Weekly Project Newsletter Update



City of
Burlington
Road Work
Ahead
Newsletter
Vol. 3
10/11/21

Jefferson / Main Streets

Current Project Phase

- Jefferson Road replacement from Central to just west of the Alley.

Current Work Week (Oct 11, 2021)

- Begin vibration monitoring
- Plan for road closure to thru traffic Oct 18, 2021
- Obtain NPDES Permit

2 Week Look Ahead (Oct 18, 2021)

- Close road to thru traffic from Central to just west of Alley before 8th street
- Erosion Control
- Demolition
- Temporary Access
- Work on access plan specific to kickoff meeting input.

Photo or tip of the week

Riverfront
Construction
Trailer



Silt curtain
installed as
part of
Pollution
Prevention
Plan

Vibration
Monitoring



Riverfront work and schedule

Current Project Phase

- South end boat ramp improvement
- Boat ramp closed for the season

Current Work Week (Oct 11, 2021)

- Construct coffer dam
- Silt curtain maintenance
- Fencing in Area 3 (North of Port Building)

2 Week Look Ahead (Oct 18, 2021)

- Cofferdam construction
- Demolition of existing south ramp

Contact Us

Chad Bird
City Manager
319.753.8120
birdc@burlingtoniowa.org

Nick MacGregor
Assistant City Manager to Public Works
319.753.8171
macgregorn@burlingtoniowa.org

Jesse Howe
City Engineer
319.753.8176
howej@burlingtoniowa.org

If you have any questions, before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption in an already disrupted time. We greatly appreciate your patience. Thank you.