

Road Work Ahead

Burlington TIGER Project Weekly Project Newsletter Update



City of
Burlington
Road Work
Ahead
Newsletter
Vol. 4
10/18/21

Jefferson / Main Streets

Current Project Phase

- Jefferson Road replacement from Central to just west of the Alley.

Current Work Week (Oct 18, 2021)

- Close road to thru traffic from Central to just west of Alley before 8th street
- Erosion Control
- Demolition
- Temporary Access Provisions
- Work on access plan specific to kickoff meeting input.

2 Week Look Ahead (Oct 25, 2021)

- Pavement removal
- Sidewalk removal
- Core out & install drain tiles

Photo or tip of the week

Jefferson Road
Closure



Pavement
Removal

Vibration
Monitoring



Riverfront work and schedule

Current Project Phase

- Cofferdam construction

Current Work Week (Oct 18, 2021)

- Construction of Cofferdam
- Sheet pile Cofferdam
- Sheet pile wall
- Dewatering

2 Week Look Ahead (Oct 25, 2021)

- Boat ramp subbase
- Dewatering

Contact Us

Chad Bird
City Manager
319.753.8120
birdc@burlingtoniowa.org

Nick MacGregor
Assistant City Manager to Public Works
319.753.8171
macgregorn@burlingtoniowa.org

Jesse Howe
City Engineer
319.753.8176
howej@burlingtoniowa.org

If you have any questions, before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption in an already disrupted time. We greatly appreciate your patience. Thank you.