

Road Work Ahead



Burlington TIGER Project Weekly Project Newsletter Update



City of
Burlington
Road Work
Ahead
Newsletter
Vol. 12
12/13/21

Jefferson / Main Streets

Current Project Phase

- Jefferson Road replacement from Central to just west of the alley from 8th Street.

Current Work Week (Dec 13, 2021)

- Winter Shutdown

2 Week Look Ahead (Dec 20, 2021)

- Winter Shutdown

Riverfront work and schedule

Current Project Phase

- South end boat ramp

Current Work Week (Dec 13, 2021)

- South end boat ramp removal
- Grading at south end for rip rap installation
- Installation of riprap riverside of sheet pile

2 Week Look Ahead (Dec 20, 2021)

- Removal of H piles at south boat ramp
- Installation of riprap at toe of boat ramp
- Clean up at boat ramp

Contact Us

Chad Bird

City Manager

319.753.8120

birdc@burlingtoniowa.org

Nick MacGregor

Assistant City Manager/Public Works Director

319.753.8171

macgregorn@burlingtoniowa.org

Jesse Howe

City Engineer

319.753.8176

howej@burlingtoniowa.org

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.

Photo or tip of the week



Boat ramp construction
and jetty wall



Jefferson Street partial
completion between
central and railroad tracks



Boat ramp construction
and jetty wall

Road Work Ahead



Burlington TIGER Project Weekly Project Newsletter Update



Boat ramp construction and jetty wall



Boat ramp construction and jetty wall



Jefferson Street partial completion
between central and railroad
tracks