

# Road Work Ahead



## Burlington TIGER Project Weekly Project Newsletter Update



City of  
Burlington  
Road Work  
Ahead  
Newsletter  
Vol. 28  
04/04/2022

### Jefferson / Main Streets

#### Current Project Phase

- Sidewalk paving on Jefferson Street from Central to the Railroad Tracks – One way traffic westbound from 8<sup>th</sup> to Central
- Utility work on Main Street – One way traffic southbound from Angular to Valley.

#### Current Work Week (April 4, 2022)

- Roadway core-out on Jefferson from 7<sup>th</sup> to 8<sup>th</sup> Street.
- Sidewalk Paving on Jefferson from Central to the Railroad Tracks
- Sanitary Sewer Gravity and Forcemain Installation on Main Street.

#### 2 Week Look Ahead (April 11, 2022)

- Road and Sidewalk Removal for the 700 to 800 block of Jefferson Street
- Sanitary Sewer Gravity and Forcemain Installation on Main Street

### Riverfront work and schedule

#### Current Project Phase

- Grading and Curb and Gutter Paving

#### Current Work Week (April 4, 2022)

- Curb and Gutter to be installed on North side of the Port Building
- Seatwall is being formed-up to be poured in the near future. The Seatwall is located North of the Port Building. The Seatwall is a feature that will be located near the future splash pad.
- Sanitary Sewer installation in front of Auditorium.

#### 2 Week Look Ahead (April 11, 2022)

- Grading will continue around the Auditorium.
- On the heels of grading, paving will commence around the Auditorium

### Contact Us

Chad Bird  
City Manager  
319.753.8120  
[birdc@burlingtoniowa.org](mailto:birdc@burlingtoniowa.org)

Nick MacGregor  
Assistant City Manager/Public Works Director  
319.753.8171  
[macgregorn@burlingtoniowa.org](mailto:macgregorn@burlingtoniowa.org)

Jesse Howe  
City Engineer  
319.753.8176  
[howej@burlingtoniowa.org](mailto:howej@burlingtoniowa.org)

If you have any questions before, during, or after the construction projects, please do not hesitate to contact us. We understand this project will cause further disruption at an already disrupted time. We greatly appreciate your patience. Thank you.

### Photo or tip of the week



Jefferson Street Concrete  
Removal – Between 7<sup>th</sup> & 8<sup>th</sup>



Sanitary Sewer Installation on Main Street



Sidewalk Paving near Port  
Building

# Road Work Ahead



## Burlington TIGER Project Weekly Project Newsletter Update



Jefferson Street Concrete Removal –  
Between 7<sup>th</sup> & 8<sup>th</sup> Street



Sanitary Sewer Installation on  
Main Street



Sidewalk Paving near Port Building